

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / TECH / WF.03-2022 / 15 /2022-23.

Dated: **21-10-2022**

Name of the Work: Construction of Retaining wall on river side near Pedro Santano house in Sy.No. 222/1 & Sy.No. 223/1 at Matol in Ward No.VIII in V.P. Verna of Nuvem Constituency. (2nd Call).

Sample Sent by: Assistant Engineer , SD I , WD II , WRD , Rawanfond- Goa.

Letter No: WRD / SD I/WD II/ F.Estt/444/2022-23.

Dated:- 19-10-2022.

Received on: 19-10-2022

Date of Testing 21-10-2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.03/01/2022	Coarse Sand	FM Silt & Clay Grading	2.946 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.03/03/2022	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
F.03/04/2022	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD Rawanfond- Goa.
- 2) The Executive Engineer, Works Division II, WRD, Rawanfond- Goa.
- 3) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 4) Office File.