

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:-Construction of Diversion bund and providing PCC canal at Satarkarwada Curpem in Sanguem Taluka.

Type of Cement: Ordinary Portland cement **Brand / Grade:** JK Super/43 grade

Source of receipt: Assistant Engineer, SD I, WDXII, WRD, Pajimol- Sanguem- Goa.

Ref. Letter No: WRD/ SD I/ WD XII/ F.47/279/2021-22. **Dated:** 04-01-2022.

Qty. Represented:

L.S. No: F.73/04/2021.

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 90 micron sieve)	4%	Not more than 10%
2	Setting Time in (Minutes) xxv) Initial	182 minutes	Not less than 30 Min
	xxvi) Final.	274 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ² i) 72 hrs. ±1 hrs.	363.33 Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ±2hrs	433.33 Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ±4 hrs	526.66 Kg/cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement.	28 %	

To,
The Asst. Engineer.SD I, WD XII, WRD, Pajimol- Sanguem- Goa.
C.W.C. Submitted to:
2. The Exe. Eng. W.D. XII, WRD, Gogol- Margao- Goa.
3. Office file.

Junior Engineer

Assistant Engineer.