

GOVERNMENT OF GOA  
QUALITY CONTROL LABORATORY  
WATER RESOURCES DEPARTMENT

Test Report No.: WRD / QC / F.6-2 / Cube -T : 2388,2423,2439 / Lab /135/ 2021 - 22 Dated:-02 /07/ 2021. Laboratory : Bicholim - Goa.  
Sub Division V (QC)/WRD/ Bicholim- Goa.

**Name of work :Desilting of Rivulets /Poi, Agriculture fields and reconstruction of existing sluice in Savat Khazan and kharat khazan field at Shirgao in Bicholim Taluka.**

**Sub Est.IV:-Reconstruction of sluice (Near Mharingan Temple) in Kharat Khazan at Shirigao village in Bicholim Taluka.**

Ref. to Requisition No.: F.36/SDIII/WDVI/WRD/2021-22/46 Dated :- 03/ 06/ 2021.

Qty. Received. :03 Sets of cube Date of Receipt:- 03/06/ 2021. Tested on: -25,27 & 29/06/2021 as per due dates. Ref to CPWD :2009, Vol. I

Sample: Cube Mix PCC 1:2:4 & RCC 1:1.5:3 O.S No. : 6627,6663,6680/SS Lab. Sample No.: 1687 TO 1689 Tested By: Mrs. Shirodkar. J.E.

**REPORT PAGE 01 OF 01**

SR. NO.	DISCRIPTION OF SAMPLE	TESTED FOR	RESULTS		Max./Min.Value permissible	% above or below	REMARK
1	Cement concrete cube of mix <b>1:2:4</b> , cast on 28/05/2021. P.C.C. for LHS Abutment of retaining wall.	28 <sup>th</sup> day compressive strength	235.59	Kg/Cm <sup>2</sup>	210.00 Kg/cm <sup>2</sup>	14.34	Qty represents -15.00 Cum.
			258.24	Kg/Cm <sup>2</sup>			
			226.53	Kg/Cm <sup>2</sup>			
			<b>Average</b>	<b>240.12</b>			
2	Cement concrete cube of mix <b>1:2:4</b> , cast on 30/05/2021. P.C.C. for RHS Abutment of retaining wall.	28 <sup>th</sup> day compressive strength	240.12	Kg/Cm <sup>2</sup>	210.00 Kg/cm <sup>2</sup>	13.26	Qty represents -14.00 Cum.
			249.18	Kg/Cm <sup>2</sup>			
			224.26	Kg/Cm <sup>2</sup>			
			<b>Average</b>	<b>237.85</b>			
3	Cement concrete cube of mix <b>1:1.5:3</b> , cast on 01/06/2021. R.C.C. for Pier of sluice gate.	28 <sup>th</sup> day compressive strength	283.16	Kg/Cm <sup>2</sup>	265.00 Kg/cm <sup>2</sup>	6.57	Qty represents -5.00 Cum.
			258.24	Kg/Cm <sup>2</sup>			
			305.81	Kg/Cm <sup>2</sup>			
			<b>Average</b>	<b>282.40</b>			

Copy to: 1. The Assistant Engineer , SD III , WD VI, WRD,Mulgao - Goa.

2. Copy submitted to The Superintending Engineer ,CPO,WRD, Sinchai Bhavan, Porvorim Goa for kind Information.

3. Copy submitted to The Executive Engineer , WD VI ,WRD, Bicholim - Goa.

4. QC Lab File. 5. Bill File.

Junior Engineer

Assistant Engineer