

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work:- Maintenance & Repair to the open canal of Lift Irrigation Scheme at Zonodem in Sanguem Taluka for the year 2019-20.

Type of Cement: Ordinary Portland cement **Brand / Grade:** Jyoti/43 grade

Source of receipt: Assistant Engineer, SD I, WD XII, WRD, Pajimol, Sanguem, Goa.

Ref. Letter No: WRD/SD I/WD XII/F. 47/387/19-20 **Dated:** - 16-12-2019

Qty. Represented:

L. S. No: 4736/19

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	5%	Not more than 10%
2	Setting Time in (Minutes)		
	i) Initial	198 minutes	Not less than 30 Min
	ii) Final.	397 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ²		
	i) 72 hrs. ± 1 hrs.	285.00Kg/cm ²	Not less than230.0Kg/cm ²
	ii) 168 hrs. ± 2 hrs	349.33 Kg/cm ²	Not less than330.0Kg/cm ²
	iii) 672 hrs. ± 4 hrs	596.66 Kg/cm ²	Not less than430.0Kg/cm ²
4	Consistency of cement.	28%	

To,

The Asst. Engineer. SD I, WD XII, WRD, Pajimol, Sanguem, Goa.

C.W.C. Submitted to:

1. The Exe. Eng. W.D.XII, WRD, Gogol, Margao, Goa.
2. The Exe. Eng.W.D. XI, WRD, Rawanfond-Goa.
3. Office file.

Dhananjay R. Nagvenkar
Technical Assistant

Pravin C. Parsekar
Assistant Engineer.