

GOVERNMENT OF GOA
OFFICE OF THE ASSISTANT ENGINEER
SUB DIVISION III (SOUTH),
QUALITY CONTROL LABORATORY,
WATER RESOURCES DEPARTMENT,
GOGAL, MARGAO- GOA.

PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:

Name of work: - Construction of 45 Nos. RCC open shallow wells at various locations in Nuvem Constituency Salcete Taluka Goa.

Type of Cement: Ordinary Portland cement **Brand / Grade:** JK /43 grade

Source of receipt: Assistant Engineer SD III, WD III, WRD, Gogol- Margao- Goa.

Ref. Letter No: No. 157/SD III/WD III/WRD/2021-22/02. **Dated:** 01-04-2021.

Qty. Represented:

L.S. No: 341/2020

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	4 %	Not more than 10%
2	Setting Time in (Minutes)		
	ix) Initial	160 minutes	Not less than 30 Min
	x) Final.	288 minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm ²		
	i) 72 hrs. ± 1 hrs.	366.66 Kg/cm ²	Not less than 230.0Kg/cm ²
	ii) 168 hrs. ± 2hrs	456.66 Kg/cm ²	Not less than 330.0Kg/cm ²
	iii) 672 hrs. ± 4 hrs	533.33 Kg/cm ²	Not less than 430.0Kg/cm ²
4	Consistency of cement	29 %	

To,
The Asst. Engineer, SD III, WD III, WRD, Gogol- Margao- Goa.
C.W.C. Submitted to:
2. The Exe. Eng. W.D. III, WRD, Ponda- Goa.
3. Office file.

Junior Engineer

Assistant Engineer.