

GOVERNMENT OF GOA  
OFFICE OF THE ASSISTANT ENGINEER  
SUB DIVISION III (SOUTH),  
QUALITY CONTROL LABORATORY,  
WATER RESOURCES DEPARTMENT,  
GOGAL, MARGAO- GOA.

**PLEASE FIND THE TEST RESULTS OF CEMENT AS DETAILED BELOW:**

**Name of work:**-Maintenance and Repairs of direct outlet OR-5 to Or- 7 from Chainage 21.320 kms to 22.030 kms of main canal of SIP Taluka for the year 2021-22.

**Type of Cement:** Ordinary Portland cement **Brand / Grade:** ACC /43 grade

**Source of receipt:** Assistant Engineer, SD III, WD XIV, WRD, Cuncolim- Goa.

**Ref. Letter No:** WRD/SD III/WD XIV/ W.F.2/2021-22/152. **Dated:** 29-10-2021

**Qty. Represented:**

**L.S. No: F.05/4/2021**

Physical Properties

Sr. No	Description	Test results	Requirements as per I.S.
1	Fineness. (% retained on 9 micron sieve)	3%	Not more than 10%
2	Setting Time in (Minutes)		
	i) Initial	188 minutes	Not less than 30 Min
	ii) Final.	284minutes	Not more than 600 Min.
3	Minimum Com Strength Kg/Cm <sup>2</sup>		
	i) 72 hrs. ±1 hrs.	386.66Kg/cm <sup>2</sup>	Not less than 230.0Kg/cm <sup>2</sup>
	ii) 168 hrs. ±2hrs	433.33Kg/cm <sup>2</sup>	Not less than 330.0Kg/cm <sup>2</sup>
	iii) 672 hrs. ±4 hrs	583.33 Kg/cm <sup>2</sup>	Not less than 430.0Kg/cm <sup>2</sup>
4	Consistency of cement.	28%	

To,  
The Asst. Engineer.SD III, WD XIV, WRD, Cuncolim- Goa.  
C.W.C. Submitted to:  
2. The Exe. Eng. W.D. XI, WRD, Rawanfond– Goa.  
3. Office file.

**Junior Engineer**

**Assistant Engineer.**