

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF. 73/2021 / 18 / 2021-22.

dated: 21/04/2021

Name of the Work: Desilting of nallah and Construction of retaining wall in Sy.No. 15/2 of ward No. 1 at Cumborda in Village Panchayat Verna in Nuvem Constituency.

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Rawanfond -Goa

Letter No: WRD/SD I/ WD II/ F.Estt/25/2021-22..

Dated:- 12/4/2021

Received on: 16-04-2021

Date of Testing: 19-04-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
371/2021	Coarse Sand	FM Silt & Clay Grading	2.686 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
372/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
373/2021	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Rawanfond-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD II, WRD, Rawanfond-Goa.
- 4) Office File.