

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59./ W.F. 22/2021/ **207** / 2020-21.

dated: 18-01-2021

Name of the Work: Improvement and side stabilization of nallah from Upper Jetty upto Khapreshwar Temple jetty at Vasco in Mormugao Constituency.

Sample Sent by :- Assistant Engineer, SD II, WD II, WRD, Gogol- Margao- Goa.

letter no:- WRD / SD II /WD II/ F. 03 /215/ 2020-21

Date:- 13-01-2021

Received on: 16-01-2021

Date of Testing: 18-01-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
89/2021	Coarse Sand	FM Silt & Clay Grading	2.552 2.30% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
90/2021	Metal Sand	FM Silt & Clay Grading	2.168 1.40% Zone IV	2.3 to 3.1 Upto 5% I to III Zone	
91/2021	Aggregate-40mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 40mm graded aggregate of nominal size blend 40 mm ,20 mm metal in 1:1:1 proportion.
92/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD II, WD II, WRD, Gogol- margao -Goa.
- 2) The Executive Engineer, Works Division II, WRD, Rawanfond- Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.