

**GOVERNMENT OF GOA
QUALITY CONTROL LABORATORY
WATER RESOURCES DEPARTMENT**

Test Report No.: WRD/Q.C./ F.6-4 /Aggr-T- 161,162/Lab/81/2022-23 **Dated:** 18/05/2022. **Laboratory:** Bicholim-Goa

Sand –T: 5287, 5288. **Cement-T:** 1367

Sub Div: V(QC)/W.D.VIII/Bicholim Goa.

Sub: Construction of retaining wall for nalla flowing to valvanti river through Survey No 72/3 in ward No 2 at Vithalapur Karapur in Bicholim Taluka.

Ref to requisition No.: -F.244/WRD/WDVI/SDI/51/22-23 **Dated:** 10/05/2022.

Qty. Received: 1 bags each **Date of Receipt:** 12/05/2022 **Tested on:** 13,14 & 16/05/2022 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, 20mm, **O.S. No.** 0793,0794,0773,0774 & 0733/R.K. **Lab. Sample No.:** 4448 to 4452 **Tested by:** Mrs. R. R. Kadam A.E.
12.5mm size aggrt., Sand, Cement.

R E P O R T 01 OF 02

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remark
1.	20 mm Size Aggregate:	Particle size distribution:	It is single sized aggregate of 20 mm nominal size.	(Qty. rep. – --m ³)	
2.	12.5 mm Size Aggregate:	Particle size distribution:	It is not single sized aggregate of 12.5 mm nominal size.	(Qty. rep. – -- m ³)	
REMARK: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1:1 by weight; it is satisfying therequired criteria for graded aggregate of 20 mm nominal size.					
3.	Coarse Sand: (L.S.No.4450)	i) Silt & Clay by S.A. method ii) Silt by sedimentation iii) Fineness Modulus iv) Grading Zone	: - 4.80% : - 5.12% : - 2.55% : - II		
REMARK: The observed results are within the permissible limits of the coarse sand.					
4.	Fine Sand: (L.S.No.4451)	i) Silt & Clay by S.A. method ii) Silt by sedimentation iii) Fineness Modulus iv) Grading Zone	: - 5.80% : - 5.40% : - 1.97% : - IV		
REMARK: The observed results are within the permissible limits of the Fine sand.					
	To be used for----				

Assistant Engineer

**GOVERNMENT OF GOA
QUALITY CONTROL LABORATORY
WATER RESOURCES DEPARTMENT**

Test Report No.: WRD/Q.C./ F.6-4 /Aggr-T- 161,162/Lab/81/2022-23 **Dated:** 18/05/2022. **Laboratory:** Bicholim-Goa

Sand –T: 5287, 5288. Cement-T: 1367

Sub Div: V(QC)/W.D.VIII/Bicholim Goa.

Sub: Construction of retaining wall for nalla flowing to valvanti river through Survey No 72/3 in ward No 2 at Vithalapur Karapur in Bicholim Taluka.

Ref to requisition No.: -F.244/WRD/WDVI/SDI/51/22-23 **Dated:** 10/05/2022.

Qty. Received: 1 bags each **Date of Receipt:** 12/05/2022 **Tested on:** 13,14 & 16/05/2022 **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

Sample: Sand, 20mm, **O.S. No.** 0793,0794,0773,0774 & 0733/R.K. **Lab. Sample No.:** 4448 to 4452 **Tested by:** Mrs. R. R. Kadam A.E.
12.5mm size aggrt., Sand, Cement.

R E P O R T 02 OF 02

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remark
5.	Cement: Jyoti Cement, bearing IS:269 Ordinary Portland cement, Manuf. date:W-17, M-05, Y- 2022 CM/L =_6894808 Qty. rep. – ____--.		i) Fineness of Cement ii) Consistency of cement iii) Initial Setting Time iv) Final Setting Time	: 1.19% ----- (It should not be more than 10%) : 30.00% (It should be in the neighborhood of 35%) : 150 minutes ---- (It should not be less than 30 minutes) : 305 minutes -- (It should not be more than 600 minutes)	
To be used for – REMARK: The observed results are within the permissible limit for Ordinary Portland cement.					

Copy to: 1. The Assistant Engineer, SDI, WDVI, WRD, Bicholim-Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Sinchai Bhavan Porvorim-Goa for kind Information

3. Copy Submitted to The Executive Engineer, WDVI, WRD, Bicholim – Goa

4. Q.C. Lab file 5. Bill File.

Assistant Engineer