

GOVERNMENT OF GOA
QUALITY CONTROL LABORATORY
WATER RESOURCES DEPARTMENT

Test Report No.: WRD / QC / F.6-2 / Cube -T : 3970, 3985,3986,3995,3997,4000 & 4001/ Lab /38/ 2022 - 23 Dated:- 19/ 04/2022.

Laboratory : Bicholim - Goa.
Sub Division V (QC)/WRD/Goa.

Name of work : Improvement to nallah bank behind the house of Shri Javid Aga, Shri Imtiaz Aga and others both side in ward No. 10 V.M.C Valpoi in Sattari Taluka.

Ref. to Requisition No.: MI/WDVI/WRD/SDII/f-62/22-23/22 Dt.:- 12/ 04/ 2022

Qty. Received. : 07 Sets of cube Date of Receipt:- 12/04/ 2022. Tested on: - 12,13,14,15,16,17 & 18/04/2022 as per due dates. Ref to CPWD :2009, Vol. I

Sample:Cube Mix **1:2:4** O.SNo.:8215,8230,8231,8240,8242,8245 & 8246/SS Lab. Sample No.: 3856 to 3862 Tested By: Mrs. S.B. Naik Shirodkar. J.E.

REPORT PAGE 01 OF 02

SR.N O.	DISCRIPTION OF SAMPLE	TESTED FOR	RESULTS		Max./Min.Valu e permissable	% above or below	REMARK
1	Cement concrete cube of mix 1 : 2: 4 , cast on 05/04/2022. For Retaining wall Right side foundation at Ch.11.60 to 46.00.	07 th day compressive strength	147.24	Ka/Cm ²	140.00 Kg/cm ²	7.33	1. Qty represents - 30.00m3. 2. 28th day test due on 03/05/2022.
			158.57	Ka/Cm ²			
			144.98	Kg/Cm ²			
			Average	150.26			
2	Cement concrete cube of mix 1 : 2: 4 , cast on 06/04/2022. For Retaining wall Right side 1st Lift at Ch.11.60 to 46.00.	07 th day compressive strength	169.89	Ka/Cm ²	140.00 Kg/cm ²	12.18	1. Qty represents - 23.00m3. 2. 28th day test due on 04/05/2022.
			135.92	Ka/Cm ²			
			165.36	Kg/Cm ²			
			Average	157.06			
3	Cement concrete cube of mix 1 : 2: 4 , cast on 07/04/2022. For Retaining wall Right side 1st Lift at Ch.11.60 to 46.00.	07 th day compressive strength	167.63	Ka/Cm ²	140.00 Kg/cm ²	12.72	1. Qty represents - 22.00m3. 2. 28th day test due on 05/05/2022.
			156.30	Ka/Cm ²			
			149.51	Kg/Cm ²			
			Average	157.81			
4	Cement concrete cube of mix 1 : 2: 4 , cast on 08/04/2022. For Retaining wall Right side 2nd Lift at Ch.11.60 to 46.00.	07 th day compressive strength	135.92	Ka/Cm ²	140.00 Kg/cm ²	5.71	1. Qty represents - 23.00m3. 2. 28th day test due on 06/05/2022.
			154.04	Ka/Cm ²			
			154.04	Kg/Cm ²			
			Average	148.00			
5	Cement concrete cube of mix 1 : 2: 4 , cast on 09/04/2022. For Retaining wall Right side 3rd Lift at Ch.11.60 to 46.00.	07 th day compressive strength	156.30	Ka/Cm ²	140.00 Kg/cm ²	8.95	1. Qty represents - 17.00m3. 2. 28th day test due on 07/05/2022.
			147.24	Ka/Cm ²			
			154.04	Kg/Cm ²			
			Average	152.53			

Junior Engineer

Assistant Engineer

REPORT PAGE 02 OF 02

SR.N O.	DISCRIPTION OF SAMPLE	TESTED FOR	RESULTS		Max./Min.Valu e permissable	% above or below	REMARK
6	Cement concrete cube of mix 1 : 2: 4 , cast on 10/04/2022. For Retaining wall Right side 4th Lift at Ch.11.60 to 46.00.	07 th day compressive strength	158.57	Kg/Cm ²	140.00 Kg/cm ²	6.25	1. Qty represents - 16.00m3. 2. 28th day test due on 08/05/2022.
			147.24	Kg/Cm ²			
			140.45	Kg/Cm ²			
		Average	148.75	Kg/Cm²			
7	Cement concrete cube of mix 1 : 2: 4 , cast on 11/04/2022. For Retaining wall Left side foundation at Ch.46.00 to 95.00.	07 th day compressive strength	140.45	Kg/Cm ²	140.00 Kg/cm ²	6.79	1. Qty represents - 25.00m3. 2. 28th day test due on 09/05/2022.
			163.10	Kg/Cm ²			
			144.98	Kg/Cm ²			
		Average	149.51	Kg/Cm²			

Copy to: 1. The Assistant Engineer , SD II , WDVI , WRD,Valpoi-Sattari - Goa.

2. Copy submitted to The Superintending Engineer ,CPO,WRD, Sinchai Bhavan, Porvorim Goa for kind Information.

3. Copy submitted to The Executive Engineer , WD VI ,WRD, Bicholim - Goa.

4. QC Lab File. 5. Bill File.

Junior Engineer

Assistant Engineer