

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59. W.F. 16/2020 / 192 / 2020-21

dated: 05-01-2021

Name of the Work: Repairs to direct outlet OR 7 & OR 8 of main canacl of SIP for the year 2020-21.

Sample Sent by :- Assistant Engineer, SD III, WD XIV , WRD, Cuncolim- Goa.

Letter no:- No. WRD/ SD III/WD XIV/ W.F.-102/2020-21/185.

Dated:- 10-12-2020

Received On: 10-12-2020

Date of Tesing: 14/12/2020

REPORT

Sr No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
68/20	Coarse Sand	FM Silt & Clay Grading	2.946 2.00% Zone- II	2.3 to 3.1 Upto 5% I to III Zone	
69/20	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
70/20	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD III, WD XIV,WRD, Cuncolim- Goa.
- 2) The Executive Engineer, Works Division XIV, WRD, Rawanfond, Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
- 4) Office File.