

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.76 / 24 / 2021-22.

dated: 05/05/21

Name of the Work: Protection of wall for nallah in sy. no 156 in Village Sao Jose De Areal in Velim Constituency

Sample Sent by: Assistant Engineer, SD I, WD II, WRD, Aquem-Baixo, Rawandfond, Salcete-Goa

Letter No: WRD / SD I / WD II / F.Esst / 948 / 2021-22.

Dated:- 25-03-2021

Received on: 3/5/2021

Date of Testing: 05-05-2020

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
413/21	Coarse Sand	FM Silt & Clay Grading	2.94 2.00% II	2.3 to 3.1 Upto 5% I to III Zone	
414/21	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
415/21	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD II, WRD, Aquem-Baixo, Rawandfond, Salcete-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawandfond- Goa.
- 3) Executive Engineer, WD II, WRD, Aquem-Baixo, Rawandfond, Salcete-Goa.
- 4) Office File.