

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 /WF.96 /2021/62 / 2021-22.

dated: 06/07/2021

Name of the Work: Construction of security cabin near 1st gate at Chapoli Dam in Canacona Taluka.

Sample Sent by: Assistant Engineer, SD II, WD XI, WRD, Canacona-Goa

Letter No: WRD / WD XI/SD II/ F.34/107/2021-22.

Dated:- 22-06-2021

Received on: 29-06-2021

Date of Testing: 05-07-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
517/2021	Coarse Sand	FM Silt & Clay Grading	2.578 1.40% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
518/2021	Fine Sand	FM Silt & Clay Grading	2.014 1.80% Zone IV	< 2.3 Upto 5% Zone IV	
519/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1 proportion.
520/2021	Aggregate- 10 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD II, WD XI, WRD, Canacona-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.