

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III. (C.P.O) QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / CPO / SDIII / F.59 / 172 / 2019-20 dated: 03 -02 -2020.

Name of the Work: Development of nallah for steamlining the flow along the national highway in wadr No. 1 of Margao Municipality in Fatorda Constituency

Sample Sent by: Assistant Engineer, SD III, WD III, WRD, Gogal , Goa.

Letter No: W.F.236/SDIII/WDIII/WRD/19-20/378

Dated:- 23/01/2020

Received on: 23/01/2020

Date of Testing: 27/01/2020

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
4778/19	Coarse Sand	FM Silt & Clay Grading	2.796 3.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
4779/19	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend
4780/19	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	20mm & 10 mm metal in 1:1 proportion.

Dhananjay Nagvenkar
Technical Assistant

Pravin C Parsekar
Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD III, WD III, WRD, Gogal , Goa.
- 2) The Executive Engineer, Works Division III, WRD, Ponda - Goa.
- 3) Executive Engineer, WD XI, WRD, Rawanfond -Goa.
- 4) Office File.