

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59./ W.F. 44/2020-21/ **230** / 2020-21.

dated: 04-03-2021

Name of the Work: Improvement to Ganapatiwada Talli in ward No. 05 of V.P. Betqui Candola in Priol Constituency.

Sample Sent by :- Assistant Engineer, SD IV, WD XI, WRD, Ponda- Goa.

letter no:- No.WRD/WD XI/ SD IV/F.cf/161/2020-21.

Dated:- 1/3/2021

Received On: 2/3/2021

Date of Testing: 4/3/2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
216/2021	Coarse sand	FM Silt & Clay Grading	2.606 1.40% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
217/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20 mm graded aggregate of nominal size blend 20 mm & 12.5 mm metal in 1:1 proportion.
218/2021	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.