

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF. 26/2020 / 212 / 2020-21.

dated: 23-01-2021

Name of the Work: Improvement to nallah from Kapadshe to Thall in V.P. Shiroda in Ponda Taluka (2 nd Call).

Sample Sent by: Assistant Engineer, SD IV, WD XI, WRD, Ponda-Goa

Letter No: WRD / WD XI / SD IV / F.300 / 63 / 2020-21.

Dated:- 20-01-2021

Received on: 20-01-2021

Date of Testing: 23-01-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
124/20	Coarse Sand	FM Silt & Clay Grading	2.582 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
125/20	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20 mm graded aggregate of nominal size blend 20 mm & 12.5 mm metal in 1:1 proportion.
126/20	Aggregate- 12.5 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD IV, WD XI, WRD, Ponda-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Office File.
- 3) Office File.