

**GOVERNMENT OF GOA  
QUALITY CONTROL LABORATORY  
WATER RESOURCES DEPARTMENT**

**Test Report No.:** WRD/Q.C./F.6-4/Aggr-T- 291,292/Lab/11/2023-24 **Dated:-06/04/2023.**

**Laboratory:** Bicholim-Goa

**Sand –T:- 5373. Cement-T:- 1430.**

**Sub Div: V (QC)/WRD/Bicholim Goa.**

**Sub:-** Stabilization of hillslope by Construction of protection wall near house of Smt. Prabhavati P. Naik & Others at Khalapwada, Canca in Siolim Constituency.

**Ref to requisition No:-** WRD/MI/WDI/SDI/F.57/2022-23/532 **Dated :-** 30/03/2023

**Qty. Received:** 1 bags each **Date of Receipt:-** 01/04/2023 **Tested on:-** 03,04 & 05/04/2023. **Ref to Specification:** CPWD 2009, Vol. I&IS:4031-4-1968

**Sample:** Sand, 20mm, **O.S. NO:-** 571,572,595,558/SS. **Lab. Sample No :-** 6702 to 6705 **Tested by:-** Mrs. S. B. Naik Shirodkar J.E.

12.5mm size Aggr, and Cement

**R E P O R T 01 OF 01**

Sr. No.	Description of sample	Tested for	Results	Max. /Min. value permissible	Remarks
1.	<b>20.00 mm Size Aggregate:</b>	Particle size distribution:	It is single sized aggregate of 20 mm nominal size.	(Qty. rep. – --m <sup>3</sup> )	
2.	<b>12.5 mm Size Aggregate:</b>	Particle size distribution:	It is not single sized aggregate of 12.5 mm nominal size.	(Qty. rep. – -- m <sup>3</sup> )	
<b>REMARK: After blending 20 mm aggregate with 12.5 mm aggregates at the ratio of 1:1 by weight; it is satisfying the required criteria for graded aggregate of 20 mm nominal size.</b>					
3.	<b>Coarse Sand:</b> (L.S.No.6704)	i) Silt & Clay by S.A. method ii) Silt by sedimentation iii) Fineness Modulus iv) Grading Zone	: - 5.40% : - 4.54% : - 2.48% : - II		
<b>REMARK: The observed results are within the permissible limits of the Coarse sand.</b>					
4.	<b>Cement:</b> JK OPC 43 Grade Cement, bearing IS:269 Ordinary Portland cement, Manuf. date: W-11, M-03,Y-2023 CM/L = 0003401033 Qty. rep. –.	i) Fineness of Cement ii) Consistency of cement iii) Initial Setting Time iv) Final Setting Time	: - 1.20% : - 30.00% : - 155 minutes : - 250 minutes	----- (It should not be more than 10%) (It should be in the neighborhood of 35%) ---- (It should not be less than 30 minutes) -- (It should not be more than 600 minutes)	
To be used for - <b>REMARK: The observed results are within the permissible limit for Ordinary Portland cement.</b>					

Copy to: 1. The Assistant Engineer, SDI, WDI, WRD, Porvorim– Goa.

2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.

3. Copy Submitted to The Executive Engineer, WDI, WRD, Porvorim– Goa.

4. Q.C. Lab file 5. Bill File.

**Junior Engineer**

**Assistant Engineer**