

**QUALITY CONTROL LABORATORY
WATER RESOURCES DEPARTMENT**

Test Report No.: WRD/Q.C./F.6-3/Wood T- 98 /Lab/ **256** /2020-21/ Dated: 07/01/2022.

Laboratory: Bicholim

Sub Division: V (QC)/WRD/Bicholim

Sub.: Improvement Kodo Katar bund along the bank of Chapora river at Carmurim in Tivim Constituency.

Ref to requisition No.: SDII/WDI/WRD/F.24/20-21/384 dt: 05/01/2022

Qty. Received: 3 Pieces of Wood. **Date of Receipt:** 05/01/2022 **Tested on:** 05 & 06/01/2022 **Ref to IS/CPWD Specification:** IS: 287- 1993

Sample of: Jamba Wood Piles **O.S. No. :** 7285/SS **Lab. Sample No.:** 2640 **Tested by:** Mrs. S.B. Naik Shirodkar ,J.E

R E P O R T 01 OF 01

Sr. No.	Description of sample	Tested for	Results	Max./Min. value permissible	Remarks
1.	Jamba Wood Piles		A) Moisture Content test:- i) 19.52% ii) 19.06% iii) 18.94%		The permissible limit of Moisture content is 20% for all zones.
			Avg.	<u>19.17 %</u>	

Remark: The observed results are within the permissible limits.

- Copy to:
1. The Assistant Engineer, SDII, WDI,WRD, Mapusa, Bardez – Goa.
 2. Copy Submitted to The Superintending Engineer, CPO, WRD, Porvorim – Goa for kind information.
 3. Copy Submitted to The Executive Engineer, W.D.I, WRD, Porvorim – Goa.
 4. Q.C. Lab file
 5. Bill File.

Junior Engineer

Assistant Engineer