

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59/ W.F. 94/2021 / 75 / 2021-22

dated: 19/07/2021

Name of the Work: Stabilization of nallah bank at Santano Moll at Portem Village in V.P. Curdi Vaddem in Sanguem Taluka.

Sample Sent by :- Assistant Engineer, SD I, WD XII , WRD, Pajimol- Sanguem - Goa.

Letter no:- No. WRD/SD I/ WD XII/F.47/81/2021-22.

Dated:- 16-07-2021

Received On: 16-07-2021

Date of Tesing: 18-07-2021

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
509/2021	Coarse Sand	FM Silt & Clay Grading	2.618 1.60% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
510/2021	M. Sand	FM Silt & Clay Grading	3.032 1.80% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
511/2021	Aggregate-20 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	To get the 20mm graded aggregate nominal size blend 20mm & 10 mm metal in 1:1:1 proportion.
512/2021	Aggregate- 10 mm	Grading		As per IS-383-1970 (Re-affirmed in 1990)	

Junior Engineer

Assistant Engineer

Copy submitted to

- 1) Assistant Engineer, SD I, WD XII , WRD, Pajimol,Sanguem-Goa.
- 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
- 3) Executive Engineer, WD XII, WRD, Gogol,Margao-Goa.
- 4) Office File.