

GOVERNMENT OF GOA
WATER RESOURCES DEPARTMENT
S.D.III., Works Div. XI, QUALITY CONTROL LABORATORY
Gogol - Margao - Goa.

No. WRD / WD XI / SDIII / F.59 / WF.107/2021 /560 / 2021-22. dated: 17/03/2022

Name of the Work: Construction of nallah bank protection wall for nallah bank at Gawdewada (Maharbhatlem) in Mandrem in Pernem Taluka.

Sample Sent by: Assistant Engineer, SD III, WD I, WRD, Pernem -Goa

Letter No: No. MI/SD III/ WD I/ WRD/F.58/2021-22/420.

Dated:- 15-03-2022

Received on: 15-03-2022

Date of Testing 17-03-2022

REPORT

Sample No.	Type of Sample	Tested for	Result	Permissible value	REMARKS
F.107/1/2021	Coarse Sand	FM Silt & Clay Grading	2.946 2.00% Zone II	2.3 to 3.1 Upto 5% I to III Zone	
F.107/2/2021	Aggregate-20 mm	Grading		As per IS-383:2016	To get the 20mm graded aggregate nominal size blend 20mm & 12.5 mm metal in 1:1 proportion.
F.107/3/2021	Aggregate- 12.5 mm	Grading		As per IS-383:2016	

Junior Engineer

Assistant Engineer

- Copy submitted to
- 1) Assistant Engineer, SD III, WD I, WRD, Pernem-Goa.
 - 2) The Executive Engineer, Works Division XI, WRD, Rawanfond- Goa.
 - 3) Executive Engineer, WD I, WRD, Porvorim-Goa.
 - 4) Office File.